



City of Natchitoches, Louisiana
2021 RAISE Grant Application

“Natchitoches Safe Streets Revitalization” Project Schedule

Project Activity	Anticipated Start	Anticipated Completion
Funding Approval		11/30/2021
Execute Project Agreement with FHWA	12/1/2021	2/28/2022
Procure Engineering Design Firm	3/1/2022	5/31/2022
Survey, Design, & Plan Development Planning Grant Activities <i>(will be run concurrently to maximize efficiency with the procurement and implementation processes)</i>	6/1/2022	5/31/2023
Add Project to Statewide Transportation Improvement Plan *	3/1/2022	5/31/2022
NEPA Environmental Clearance *	7/1/2022	3/31/2023
Obtain Regulatory Permits *	7/1/2022	9/30/2022
Approval of Final Plans, Specs, and Cost Estimate / Obligation of Federal Funds	6/1/2023	8/31/2023
Right-of-Way Appraisal & Acquisition [including review by LA DOTD & FHWA]	9/1/2023	8/31/2024
Preparation for Letting	9/1/2024	9/30/2024
Bid Advertisement	10/1/2024	10/31/2024
Bid Review / Contract Award & Execution / Schedule Pre-Construction Conference	11/1/2024	1/31/2025
Construction	2/1/2025	1/31/2027

*[NOTE: The * denoted activities are concurrent with other project activities.]*